New Haven-Hartford-Springfield (NHHS) Rail Project Status

Legislative Program Review and Investigations
Staff Update
October 1, 2014

Study Focus

- To develop a point-in-time status report on the New Haven-Hartford-Springfield Rail Project
- Reason: Hard to keep track of a large, multifaceted transportation project, especially with unclear funding
- Connected transit oriented development (TOD)

Update Focus

- Not the final point-in-time status report on the New Haven-Hartford-Springfield Rail Project
- Reason: Need to solicit the perspective of more interested parties involved in project before finalizing over next several weeks

Update Outline

What the Project Is and Is Not

Project Funding

Project Phases

Summary

What is the Project?

- <u>Certain</u> improvements along the 62 miles of Amtrak track from New Haven to Springfield, spelled out in state's 2010 application for federal high speed funds
 - Tracks, including restoring double track along the entire 62 mile length, sidings, and interlockings
 - Includes already funded 10.2 mile second track from Meriden to Newington
 - Signaling and control systems
 - Bridges and culverts
 - Improve/modify existing stations
 - Improve layover & maintenance facility in Springfield
 - New commuter service

What the Project Is Not

- Improvements NOT part of this project, but intended to be funded differently or are longer term
 - Repairing Hartford Viaduct and Connecticut River Bridge
 - Buying new trains for new commuter service
 - Building new stations

What is the Project?

History

- Origins in 2005 commuter rail plan
 - In 2006, DOT directed to implement as a strategic transportation project
 - Plan would not necessarily restore all double track
- Focus change via federal initiative in 2008: new high speed/intercity rail grant programs
 - Augmented by \$8 billion in ARRA funding in 2009

What is the Project?

- High speed rail is "reasonably expected to reach speeds of at least 110 miles per hour."
 - Passenger Rail Investment and Improvement Act of 2008 (PRIIA)
- Now, NHHS Project critical link in a New England and Northeast Corridor-connected high speed/intercity rail service project
 - Local benefit of commuter rail service a bonus

Project Funding

- About \$10.5 billion in high speed/intercity passenger rail grant funding was approved by Congress between 2008 and 2009
 - \$400 million rescinded
 - High speed/intercity rail program not currently funded by Congress
- State's 2009 application request not intended to cover project costs -- timing
- State's 2010 application request intended to cover project costs, in combination with \$260 million state bonding
- State's 2011 state application request also intended to cover project costs

Project Funding

	Federal Requested	Federal Awarded	State Share	Total Costs to Date
Request #1 (Phase 1)	\$80 million	\$40 million	\$20 million	\$60 million
Request #2 (Phase 2)	\$220 million	\$121 million	\$142 million	\$263 million
Request #3 (Phase 3A)	\$227 million	\$30 million	\$13 million	\$43 million
Totals	\$527 million	\$190 million	\$175 million	\$366 million

- Preliminary Program Cost: \$647 million (\$281 million needed)
- State Share from \$260 million in state bonding

- CT DOT broke project work into phases to match funding availability, in at least two different steps
- Phases 1, 2, and 3
- Phases 1, 2, 3A, and 3B (with 4 and 5)

Phase	Description	Funding Status
1	Meriden-Newington Adds 10.2 miles of second track between Meriden & Newington	Funding from ARRA fully obligated Cost: \$60 million \$40 million Federal \$20 million State
 Funds for this phase from CT's first application in 2009 		

Phase	Description	Funding Status
2	New Haven-Hartford Adds all new track, signal, bridge and station infrastructure for additional service between New Haven & Hartford Adds new service during peak morning/evening rush hour	Funding awarded from FY10 US DOT Appropriations Cost: \$262 million \$121 Federal \$141 State
• Funds for	this phase from CT's second application	n in 2010

Ph	ase	Description	Funding Status
3	3A	Hartford-Windsor 7.5 miles of double track/sidings Structure repairs New signal system/Positive Train Control (PTC) extending from Hartford to Springfield 9 at-grade crossing upgrades New interlocking	Funding fully obligated from ARRA Cost: \$43 million \$30 million Federal \$13 million State
	3B	Windsor-Springfield Complete double track/sidings to Springfield Structure repairs Station upgrades at Windsor & Windsor Locks Upgrade remaining at-grade crossings New interlockings	Unfunded; efforts underway to secure funding (intended to be funded via 2010, then 2011 awards) No cost shown
•	Funds	for Phase 3A from CT's third application in 2011 (and la	ast to date).

Phase	Description	Funding Status
4	Regional Rail Upgrades Construct four new NHHS stations (North Haven; Newington; West Hartford; Enfield) and add a platform to New Haven State St. Station (3/14 update, says additional platform now funded through TIGER) New train equipment Environmental Assessment Underway	Unfunded: efforts underway to secure Federal Transit Authority (FTA) funding (distinguished from rail funding from FRA.) No cost shown

Phase	Description	Funding Status
5	Ongoing State-of Good Repair Upgrades Repair Hartford Viaduct and Connecticut River Bridge Upgrade other structures and facilities as required	Unfunded No cost shown

Summary

- No identified funding yet for Phase 3B, but:
- Commuter service will begin end of 2016, per CT DOT
 - 12-17 round trips vs. 25 round trips
 - 45 minute frequency vs. 30 minute
- Signal cable installation work along entire line
- Connection to larger rail network
 - Not "just" a single state project

New Haven-Hartford-Springfield (NHHS) Rail Project Status

Legislative Program Review and Investigations

Public Hearing

Today at 2 pm in Room 2D

For copies, see PRI Study Page:http://www.cga.ct.gov/pri/2014_RAIL.asp